BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on: 30.07.18 ,								
49	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size **40x20x20cms** confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications.							
		Sqm						
	Bellow chain link fencing		1	2	30.00		0.60	36.00
			1	2	30.00		0.60	36.00
			1	2	30.00		0.60	36.00
			1	2	10.00		0.60	12.00
	Back side for solid block		1	1	31.00		0.40	12.40
			1	1	12.20		0.40	4.88
			1	1	11.00		0.40	4.40
	Allround electric poles		1	12	2.40		0.60	17.28
	Bello gallery -rooms		1	6	4.65		3.00	83.70
	Cross walls		1	2	5.00		2.00	20.00 (1.00+3.00)/2
						Total Qty		**262.66**
	Deduction For Pillers		1	52	0.45		0.600	14.04
	Bellow gallery- Room	Sqm	1	5	0.90	2.10		9.45
						Total Qty		**23.49**
						Net Qty		**239.17**

Checked.
30/7/18
E.E. (Project)

Contractor

Executive Engineer
Banashankarinagarapura Sub-Division
KRIDL, BBMP, Bangalore

RMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9

Measurements Taken on: 30.07.18.

51	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge Providing lime rendering for plastering to wall and ceiling including cost of mate3rials labour curing complete as per specifications Internal wall platering with all lead and lift and directions of the Engineer-In-charge of the work								
		Sqm							
	Bellow chain link fencing		1	1	30.00		1.20	36.00	
			1	1	30.00		1.20	36.00	
			1	1	30.00		1.20	36.00	
			1	1	10.00		1.20	12.00	
	Back side for solid block		1	1	31.00		0.60	18.60	
			1	1	12.20		0.60	7.32	
			1	1	11.00		0.60	6.60	
	Allround electric poles		1	12	2.40		0.80	23.04	
	Bello gallery -rooms		2	6	4.65		3.00	167.40	
	Cross walls		2	2	5.00		2.00	40.00	(1.00+3.00)/2
						Total Qty		382.96	
	Deduction For Pillers		1	52	0.45		1.000	23.40	
	Bellow gallery- Room		1	5	0.90	2.10		9.45	
						Total Qty		32.85	
						Net Qty		350.11	

Checked: 30/7/18 E.E. (Project)

Contractor

Executive Engineer, Kanakapura Sub-Division, KRIDL, BBMP, Bangalore

PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9

Measurements Taken on: 30.07.18.

56	Fabricating, supplying & erecting M.S. angular Truss of all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 nos of of M.S. anchor bolts at each support, with base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, & hire charges of machineries for cutting, welding, grinding & erection equipments, etc., complete as per specification								
		Kgs					Kg/Mt		
	Supports to pipes(Filters) 50x50mm angles		1	3	2.00		2.80	16.80	
			1	6	1.10		2.80	18.48	
			1	7	0.90		2.80	17.64	
	Poles- 65x65x6mm		2	4	2.75		5.80	127.60	
	Square Angles 100x50mm		1	3	3.00		9.60	86.40	
			1	7	5.00	1.00	15.00	525.00	
							Total Qty	**791.92**	

Checked
30/7/18
E.E. (Project)

Contractor

PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division